

## **Progress Report – Community infrastructure projects on the Cocos (Keeling) Islands to implement the Cocos (Keeling) Islands Strategic Plan and Maju Pulu Kita Masterplan**

### **Cyclone Shelter on Home Island – Steps converted to cinema/performance space**

**Status:**

The cinema equipment the structure for the steps has been ordered and delivered to island. Construction of shelter will commence after cyclone season (April – June 2020)

### **Direction Island Upgrades**

**Status:**

The lights in the main shelter and two other shelters have been installed along with the new table settings. The lights in the toilet and rebuilding the BBQ are still to be completed – scheduled for



### **Flooring under the Cyclone Shelter Home Island**

**Status:**

Project complete.



## **Home Island foreshore picnic area upgrades**

### **Status:**

The double shelter, bin surround and table setting have all been installed. The solar lights are the only element outstanding and will be installed in the next month.



## **Public Toilet – Yacht Club**

### **Status:**

Has been purchased and delivered to island, awaiting installation.



## **Pumptrack**

**Status:**

Project complete



## **Recycling Equipment Home Island**

**Status**

Equipment has been purchased and awaiting delivery to CKI.

## **Sandy Point Upgrades**

**Status – Shelter Area**

Double shelter with bin surround and table setting has been installed. Lights at the shelter are still to be completed along with the refurbishment of the existing BBQ.






#### **Status – Disability Access**

The floating wheelchair, roller mat and shed for the equipment have all been completed.





**Status – Public Art**

The public art in the form of two restored Jukongs made into seats have been installed and are complete.



**Status – Table settings sandbag area**

The table settings have arrived and installed





## **Shade over Central Park**

### **Status**

Project complete



## **Shade over Home Island Playground**

### **Status**

Project Complete.





## **Shade over Pondok Abang**

### **Status**

The shade structure has been purchased and is currently in transit to CKI.

## **Trannies Beach Upgrades**

### **Status – Decking around tree**

Decking around the tree is complete.



### **Status – Lighting upgrades in shelters**

Lighting has been installed in both shelters



### **Status – Gabions/Planter boxes**

Gabions have been installed to aesthetically partition off the shore foreshore area from vehicle access.